

Bijlage 5 Tijden

Tijdsplan Integrale bouwproces

ID	Task Name	Start	Finish	Duration	okt 2009				nov 2009				dec 2009				jan 2010				feb 2010				mrt 2010				apr 2010				mei 2010				jun 2010				jul 2010				aug 2010				sep 2010				okt 2010				nov 2010				dec 2010			
					4-10	11-10	18-10	25-10	1-11	8-11	15-11	22-11	29-11	6-12	13-12	20-12	27-12	3-1	10-1	17-1	24-1	31-1	7-2	14-2	21-2	28-2	7-3	14-3	21-3	28-3	4-4	11-4	18-4	25-4	2-5	9-5	16-5	23-5	30-5	6-6	13-6	20-6	27-6	4-7	11-7	18-7	25-7	1-8	8-8	15-8	22-8	29-8	5-9	12-9	19-9	26-9	3-10	10-10	17-10	24-10	31-10	7-11	14-11	21-11
1	Ontwikkelingsfase	1-4-2009	27-11-2009	173d	[Blue bar from 1-4-2009 to 27-11-2009]																																																											
2	Aanvragen aannemers	27-11-2009	27-11-2009	1d	[Vertical bar at 27-11-2009]																																																											
3	Calculatiefase	27-11-2009	1-12-2009	3d	[Blue bar from 27-11-2009 to 1-12-2009]																																																											
4	Aanbestedingsfase	2-12-2009	3-12-2009	2d	[Blue bar from 2-12-2009 to 3-12-2009]																																																											
5	Opdrachtverstrekking	3-12-2009	3-12-2009	1d	[Vertical bar at 3-12-2009]																																																											
6	Start bouw (1e paal)	4-12-2009	4-12-2009	1d	[Vertical bar at 4-12-2009]																																																											
7	DO-installaties	21-12-2009	21-12-2009	1d	[Vertical bar at 21-12-2009]																																																											
8	Montage E-installatie	1-4-2010	1-10-2010	132d	[Blue bar from 1-4-2010 to 1-10-2010]																																																											
9	Montage W-installatie	21-4-2010	15-10-2010	128d	[Blue bar from 21-4-2010 to 15-10-2010]																																																											
10	Oplevering bedrijfshal	15-9-2010	15-9-2010	1d	[Vertical bar at 15-9-2010]																																																											
11	Oplevering kantoor	15-10-2010	15-10-2010	1d	[Vertical bar at 15-10-2010]																																																											
12	In gebruikname	3-11-2011	3-11-2011	1d	[Vertical bar at 3-11-2011]																																																											

Tijdsplan huidige bouwproces

ID	Task Name	Start	Finish	Duration	okt 2009				nov 2009				dec 2009				jan 2010				feb 2010				mrt 2010				apr 2010				mei 2010				jun 2010				jul 2010				aug 2010				sep 2010				okt 2010				nov 2010				dec 2010			
					4-10	11-10	18-10	25-10	1-11	8-11	15-11	22-11	29-11	6-12	13-12	20-12	27-12	3-1	10-1	17-1	24-1	31-1	7-2	14-2	21-2	28-2	7-3	14-3	21-3	28-3	4-4	11-4	18-4	25-4	2-5	9-5	16-5	23-5	30-5	6-6	13-6	20-6	27-6	4-7	11-7	18-7	25-7	1-8	8-8	15-8	22-8	29-8	5-9	12-9	19-9	26-9	3-10	10-10	17-10	24-10	31-10	7-11	14-11	21-11
1	Ontwikkelingsfase	1-4-2009	28-10-2009	151d	[Blue bar from 1-4-2009 to 28-10-2009]																																																											
2	Aanvragen aannemers	28-10-2009	29-10-2009	2d	[Blue bar from 28-10-2009 to 29-10-2009]																																																											
3	Calculatiefase	29-10-2009	3-12-2009	26d	[Blue bar from 29-10-2009 to 3-12-2009]																																																											
4	Nota van inlichtingen	18-11-2009	25-11-2009	6d	[Blue bar from 18-11-2009 to 25-11-2009]																																																											
5	Aanbestedingsfase	4-12-2009	18-12-2009	11d	[Blue bar from 4-12-2009 to 18-12-2009]																																																											
6	Opdrachtverstrekking	18-12-2009	18-12-2009	1d	[Vertical bar at 18-12-2009]																																																											
7	Start engineering W+E	25-3-2010	6-5-2010	31d	[Blue bar from 25-3-2010 to 6-5-2010]																																																											
8	Start bouw (1e paal)	4-2-2010	4-2-2010	1d	[Vertical bar at 4-2-2010]																																																											
9	VO-installaties	6-5-2010	6-5-2010	1d	[Vertical bar at 6-5-2010]																																																											
10	DO-installaties	9-6-2010	9-6-2010	1d	[Vertical bar at 9-6-2010]																																																											
11	Opgave bouwkundig voorzieningen	21-12-2009	18-6-2010	130d	[Blue bar from 21-12-2009 to 18-6-2010]																																																											
12	Montage E-installatie	1-6-2010	1-12-2010	132d	[Blue bar from 1-6-2010 to 1-12-2010]																																																											
13	Montage W-installatie	21-6-2010	15-12-2010	128d	[Blue bar from 21-6-2010 to 15-12-2010]																																																											
14	Oplevering bedrijfshal	15-11-2010	15-11-2010	1d	[Vertical bar at 15-11-2010]																																																											
15	Oplevering kantoor	15-12-2010	15-12-2010	1d	[Vertical bar at 15-12-2010]																																																											
16	In gebruikname	3-1-2011	3-1-2011	1d	[Vertical bar at 3-1-2011]																																																											